

## Annexure I

## LIST OF GMCs UPGRADATION UNDER PMSSY

Sl. NO	State	Name of GMC/ AMC	Phase	Executing Agency	Completion Timeline for making front available for work ( to be given by Executing Agency )			Completion Timeline ( to be given by PSA )			Over All Project Completion Timeline - ( to be given by Executing Agency )
					MGPS Gas Pipe Line	Plant Room	Mot	For laying Pipe Line	For completing Plant Room and MGPS	For competing MOT	
1	Andhra Pradesh	SVIMS, Tirupati	Phase I	HLL	Project completed						
2	Gujarat	BJMC, Ahmedabad	Phase I	HLL	Construction Work Completed					Project will be Completed by June 2018 ( Only Medical Equipment)	Jul-18
3	Jammu & Kashmir	GMC, Jammu	Phase I	CPWD	Project completed						
4	Jammu & Kashmir	GMC, Kashmir	Phase I	CPWD	Project completed						
5	Jharkhand	RIMS, Ranchi	Phase I	CPWD	Project completed						
6	Karnataka	BMC, Bangalore	Phase I	HLL	Project completed						
7	Kerala	MC, Thiruvananthapuram	Phase I	HLL	Project completed						
8	Maharashtra	Grants, MC + JJ Hospitals	Phase I	HLL	Construction Work completed					Only Medical Equipment will be completed by July 2018	18-Aug
9	Tamil Nadu	GMC, Salem	Phase I	HLL	Project Completed						
10	Telangana	NIMS, Hyderabad	Phase I	HSCC	Project Completed						
11	Uttar Pradesh	SGPGIMS, Lucknow	Phase I	HSCC	Project Completed						
12	Uttar Pradesh	IMS, Varansi	Phase I	CPWD	Project completed						
13	West Bengal	KMC, Kolkata	Phase I	HSCC	Construction Work Completed					Project Completed with respect to Medical Equipment	September'18
14	Himachal Pradesh	GMC, Tanda	Phase II	HSCC	Project Completed						
15	Haryana	PDSIMS, Rohtak	Phase II	HSCC	Front Available		Completed	Jul-18	Jul-18	Aug-18	
16	Maharashtra	GMC, Nagpur	Phase II	STATE	State to inform		Sep 18 – only medical equipment			October'18	
17	Punjab	GMC, Amritsar	Phase II	HSCC	Front Available		Medical Equipment pending due to non finalization of list			Building Completed (PSA work pending)	
18	Tamil Nadu	GMC, Madurai	Phase II	HLL	Equipment procurement by the Tamil Nadu Government. Information has been sought				No Medical Equipment by PSA		Jun-18
19	Uttar Pradesh	JNMC, AMU, Aligarh	Phase II	HLL	Construction Work Completed					Equipment Procurement Completed	Completed
20	Andhra Pradesh	SMC, Vijayawada	Phase III	HSCC	Front Available		May-18	Jun-18	Aug-18	September'18	
21	Andhra Pradesh	GMC, Anantpur	Phase III	HITES	Front Available		Jun-18	Aug-18	Aug-18	October'18	
22	Assam	GMC, Guwahati	Phase III	HSCC	Jul-18	Jul-18	Jul-18	Sep-18	Oct-18	Oct-18	December'18
23	Assam	AMC, Dibrugarh	Phase III	HSCC	Jul-18	Jul-18	Jul-18	Sep-18	Oct-18	Oct-18	December'18
24	Bihar	SMC, Muzaffarpur	Phase III	HITES	30/6/2018	15/6/2018	30/6/2018	Jul-18	Sep-18	Sep-18	October'18
25	Bihar	GMC, Darbhanga	Phase III	HITES	30/6/2018	15/6/2018	30/6/2018	Jul-18	Sep-18	Sep-18	October'18
26	Goa	GMC, Panaji	Phase III	HSCC	Work held up for want of clearance from Statutory Body January 2020						
27	Gujarat	GMC, Rajkot	Phase III	HITES	05-10-2018	15/5/2018	05-10-2018	Sep-18	Oct-18	Oct-18	18-Dec
28	Himachal Pradesh	I.G. M.C, Shimla	Phase III	HSCC	Apr-19	Apr-19	Apr-19	To be furnished shortly			August'19
29	Jharkhand	PMC, Dhanbad	Phase III	CPWD	Front Available		Sep-18	Oct-18	Nov-18	March'2019	
30	Karnataka	VMC, Bellary	Phase III	HITES	Front Available		May-18	Jun-18	Aug-18	October'18	
31	Karnataka	KIMS, Hubli	Phase III	HITES	Front Available		Jul-18	Sep-18	Sep-18	October'18	
32	Kerala	MC, Kozhikode	Phase III	HITES	15/10/2018	30/9/2018	15/12/2018	Oct-18	Nov-18	Dec-18	April'19
33	Kerala	TDMC, Alappuzha	Phase III	HITES	19/12/2018	30/11/2018	15/1/2019	Oct-18	Nov-18	Dec-18	April'19
34	Madhya Pradesh	GMC, Rewa	Phase III	HSCC	Front Available		May-18	Jun-18	Aug-18	September'18	
35	Madhya Pradesh	NSCB, MC, Jabalpur	Phase III	HSCC	Front Available		Apr-18	Apr-18	Apr-18	September'18	
36	Madhya Pradesh	GRMC, Gwalior	Phase III	HSCC	Front Available		Jul-18	Sep-18	Sep-18	October'18	
37	Maharashtra	GMC, Aurangabad	Phase III	HSCC	Front Available		May-18	Jun-18	Aug-18	October'18	
38	Maharashtra	GMC, Latur	Phase III	HSCC	Front Available		Jul-18	Sep-18	Sep-18	October'18	
39	Maharashtra	GMC, Akola	Phase III	CPWD	Front Available		Jul-18	Sep-18	Sep-18	October'18	
40	Maharashtra	SVK, GMC, Yavatmal	Phase III	CPWD	Front Available		Jul-18	Sep-18	Sep-18	October'18	
41	Odisha	VSS MC, Burla	Phase III	HSCC	Nov.'18	Land not yet available	Nov.'18	Dec-18	Feb-19	Mar-19	March'2019

42	Punjab	GMC, Patiala	Phase III	HSCC	July'18	DERA dispute	July'18	Oct-18	Nov-18	Nov-18	December'18
43	Odisha	MKCG MC, Behrampur	Phase III	HSCC	Front Available			Jun-18	Aug-18	Aug-18	September'18
44	Rajasthan	SP MC, Bikaner	Phase III	HSCC	Front Available			Apr-18	May-18	May-18	August'18
45	Rajasthan	RNT MC, Udaipur	Phase III	HSCC	Front Available			Jul-18	Sep-18	Sep-18	September'18
46	Rajasthan	GMC, Kota	Phase III	HSCC	Front Available			May-18	Jun-18	Jul-18	August'18
47	Tamil Nadu	TMC, Thanjavur	Phase III	HITES	Front Available			May-18	Jun-18	Jul-18	September'18
48	Tamil Nadu	TMC, Tirunelveli	Phase III	HITES	Front Available			May-18	Jun-18	Jul-18	September'18
49	Telangana	R.G. IMS, Adilabad	Phase III	HITES	Front Available			May-18	Jun-18	Jul-18	October'18
50	Telangana	KMC, Warangal	Phase III	HITES	Front Available			May-18	Jun-18	Jul-18	October'18
51	Tripura	AMC, Agartala	Phase III	CPWD	June'19	July'19	Aug'19	Sep-19	Oct-19	Dec-19	January'2020
52	Uttar Pradesh	GMC, Jhansi	Phase III	HSCC	Front Available			May-18	Jun-18	Aug-18	September'18
53	Uttar Pradesh	GMC, Gorakhpur	Phase III	CPWD	Front Available			May-18	Jun-18	Aug-18	August'18
54	Uttar Pradesh	MLN MC, Allahabad	Phase III	HSCC	Front Available			Jun-18	Jul-18	Aug-18	September'18
55	Uttar Pradesh	LLR MC, Meerut	Phase III	CPWD	Front Available			May-18	Jun-18	Jul-18	August'18
56	West Bengal	BS MC, Bankura	Phase III	CPWD	May'18	June'18	June'18	Jul-18	Sep-18	Sep-18	October'18
57	West Bengal	GMC, Malda	Phase III	CPWD	June'18	July'18	July'18	Aug-18	Oct-18	Oct-18	november'18
58	West Bengal	NBMC, Darjeeling	Phase III	HSCC	Performance of construction agency not upto the mark. Being considered for change.			Oct-18	Nov-18	Dec-18	Performance not satisfactory January'19.
59	Bihar	PMCH, Patna	Phase IV	CPWD	Work front clearance not yet decided						Not finalised
60	Bihar	GMC, Bhagalpur	Phase IV	CPWD	Sept.'19	Oct'19	Oct'19	Dec-19	Feb-20	Feb-20	March'2020
61	Bihar	GMC, Gaya	Phase IV	CPWD	June'19	July'19	Aug'19	Sep-19	Oct-19	Dec-19	December'19
62	Chhatisgarh	GMC Bilaspur	Phase IV	CPWD	Work front clearance not yet decided						Not finalised
63	Chhatisgarh	GMC, Jagdalpur	Phase IV	CPWD	Work front clearance not yet decided						Not finalised
64	Gujarat	GMC, Surat	Phase IV	PIU of Guj	Work front clearance not yet decided						Not finalised
65	Gujarat	GMC, Bhavnagar	Phase IV	BRIDGE & ROOF	15/6/2019	15/6/2019	15/7/2019	Aug-19	Oct-19	Oct-19	December'19
66	Madhya Pradesh	GMC, Indore	Phase IV	BRIDGE & ROOF	15/6/2019	15/6/2019	15/7/2019	Aug-19	Oct-19	Oct-19	December'19
67	Odisha	GMC, Cuttack	Phase IV	HITES	Work front clearance not yet decided						Not finalised
68	Rajasthan	GMC, Jaipur	Phase IV	BRIDGE & ROOF	15/6/2019	15/6/2019	15/7/2019	Aug-19	Oct-19	Oct-19	December'19
69	Uttar Pradesh	GMC, Agra	Phase IV	HITES	Work front clearance not yet decided						Not finalised
70	Uttar Pradesh	GMC, Kanpur	Phase IV	HITES	Work front clearance not yet decided						Not finalised
71	Delhi	UCMS-GTB Hospital	Phase IV	To be decided	Work front clearance not yet decided						Not finalised
72	Kerala	SCTIMST	Phase V – (A)	CPWD	Not yet finalised			Not in Scope of PSA			Dec-19
73	Uttar Pradesh	IMS, BHU	Phase V(A)	CPWD	Dec'18	Jan'19	Jan'19	Mar-19	May-19	May-19	June'2019